



Franklin Fueling Systems

WARRANTY REGISTRATION & CHECKOUT FORM

3760 MARSH ROAD • MADISON, WI 53718
Tel: 608/838-8786 Fax: 608/838-6433

INSTALLATION LOCATION:

INSTALLER:

LOCATION OWNER:

Company _____

Company _____

Company/Name _____

Address _____

Address _____

Address _____

City/State/Zip _____

City/State/Zip _____

City/State/Zip _____

Manager's Name _____

Phone # _____

Phone # _____

Manager's Phone # _____

EQUIPMENT INSTALLED:

Automatic Tank Gauge	Probe #	Type / Model #	Length	Serial #	Probe #	Type / Model #	Length	Serial #
Model Number _____	1	_____	_____	_____	5	_____	_____	_____
Serial Number _____	2	_____	_____	_____	6	_____	_____	_____
Voltage _____	3	_____	_____	_____	7	_____	_____	_____
	4	_____	_____	_____	8	_____	_____	_____

TANK DATA:

Gallons	Diameter	Length	Manufacturer	Construction F = Fiberglass S = Steel	Type S = Single-Wall D = Double-Wall	Probe Gradient	Fuel Type
Tank #1 _____	_____	_____	_____	_____	_____	_____	_____
Tank #2 _____	_____	_____	_____	_____	_____	_____	_____
Tank #3 _____	_____	_____	_____	_____	_____	_____	_____
Tank #4 _____	_____	_____	_____	_____	_____	_____	_____
Tank #5 _____	_____	_____	_____	_____	_____	_____	_____
Tank #6 _____	_____	_____	_____	_____	_____	_____	_____
Tank #7 _____	_____	_____	_____	_____	_____	_____	_____
Tank #8 _____	_____	_____	_____	_____	_____	_____	_____

LEAK DETECTION SENSORS:

Model: _____	Number of: _____	Model: _____	Number of: _____	Model: _____	Number of: _____
Model: _____	Number of: _____	Model: _____	Number of: _____	Model: _____	Number of: _____
Model: _____	Number of: _____	Model: _____	Number of: _____	Model: _____	Number of: _____

INSTALLATION CHECKLIST:

- Console is installed indoors in a nonhazardous location.
- Console has a 12-gauge (minimum) safety ground wire connected to earth ground.
- All power wiring is installed in rigid conduit.
- All conduits enter console through the pre-punched knockouts.
- Correct probe cable used:
 Manufacturer: _____
 Type: _____
 Length: _____ in feet
- All probe and sensor wiring is in conduit separate from AC power & accessory wiring.
- Compression gland fittings are correctly installed in junction boxes in the manholes

- All connections have been made with crimp connectors provided in the installation kits.
- Leak detection sensors have been tested in accordance with the manual.
- Console-to-probe wiring does not exceed length specified in the Installation Manual
- Epoxy Seal EYS fittings are installed in probe and sensor circuit conduits.
- Thread sealant or pipe dope was used on all pipe and conduit joints for probe circuits.
- Conduit and junction boxes are watertight.
- Riser pipes are installed and sealed in accordance with installation instructions.
- Probes have been installed using the TSP-K4A installation kit.
- All probe & sensor cable & wire splices are per the installation instructions.
- Probes are adjusted to 0.25 inches off of the bottom of the tank.
- All safety guards have been replaced in the console chassis.

PROBLEM REPORT:

Have you encountered any problems installing this equipment? If so, describe:

TRAINING INFORMATION:

Name of the customer's personnel trained on system operation:

1. _____
2. _____
3. _____
4. _____
5. _____
6. _____
7. _____

DISTRIBUTOR CERTIFICATION:

I hereby certify that the Tank Gauge has been installed in accordance with the Installation Guide. I have read all of the warnings in that guide and certify that all of the warnings have been heeded and there are no safety violations due to improper installation.

Name (PRINT) _____

Signature: _____

Certification # _____ Title: _____

Date: _____ Phone # _____

Company _____

Address _____

City/State/Zip _____

OWNER SIGN-OFF:

I have received – the Owner's Documentation Package: _____ YES _____ NO

– 2 console door-lock keys: _____ YES _____ NO

– 2 spare printer paper rolls (if so equipped): _____ YES _____ NO

The equipment described herein is operating correctly: _____ YES _____ NO

I have been trained in the proper operation of this equipment: _____ YES _____ NO

Name (PRINT) _____

Signature: _____

Title: _____

Date: _____