

## APT Installation Checklist & Warranty Start-up Form

Site Owner: _____
Site Address: _____
Site Phone Number: _____
City: _____ State: _____ Zip: _____
Owner/Operator: _____
Installation Completion Date: _____

Installation Contractor: _____
Address: _____
City: _____ State: _____ Zip: _____
Telephone: _____
Distributor: _____

Complete Fuel Transfer & Containment System are all APT Products

**Pre-Installation Check:**

- Installer has copy of Installation Guide
- Installer has visually inspected all materials for shipping and storage damage

**Tank Information:**

- New Tanks
- UST Manufacturer: \_\_\_\_\_

**Tank Installation Information:**

- Tanks Anchored
  - Deadman Anchoring
  - Tank Tie-Down Slab

**Tank Excavation Information:**

- High Water
- Has site ever been Contaminated/Remediated

**Trenching:**

- Excavation depth allows for 4" bedding
- Bedding installed, graded, and has proper slope
- Width is sufficient to accommodate all runs of pipe with proper spacing
- Minimum pipe burial depth verified
- Direction changes wide enough to accomidate proper bend radii

**Bedding and Backfill:**

- Clean sand
- Pea gravel
- Crushed stone (1/8" to 3/4")

**Tank Sumps, Dispenser Sumps, Intermediate Sumps, Etc.:**

- Tank sumps mounted to tanks using approved method
- APT Tank Sump: \_\_\_\_\_
- Model #: \_\_\_\_\_
- APT Dispenser Sump: \_\_\_\_\_
- Model #: \_\_\_\_\_

**Sump Inspection:**

- Visual Inspection (every 30 days)
- Sump Sensors

APT Factory Certified Installer

**Print Name:** \_\_\_\_\_

**Signature:** \_\_\_\_\_

As owner/operator I have read and comprehend the APT warranty document FFS-0079.

**Print Name:** \_\_\_\_\_

**Signature:** \_\_\_\_\_ **Date:** \_\_\_\_\_

This form must be properly completed and signed by a certified contractor on site during installation. It must also be returned to FFS no later than 60 days after the installation of the APT products.

**Fittings:**

- Clamshell
- Swage

**Entry Boots:**

- Rubber Entry Boot
- Rigid Entry Boot

**Piping:**

Total footage installed at this site: \_\_\_\_\_  
 Flexpipe Model #: \_\_\_\_\_ Date Code: \_\_\_\_\_

**Primary Piping:**

- Fittings installed properly with clamps tightened metal to metal
- All 45 degree, 90 degree, elbows and T's rated at 150 LB schedule 40 or greater
- Primary pipe tested (not to exceed 100 PSI)
- All metal fittings installed in accessible sumps

**Secondary Containment:**

- Scuff guard cut outside of sump wall
- Secondary containment jacket has been stripped to proper length
- All secondary containment air test boots properly installed
- Secondary containment air test performed between 5-8 PSI

**Ducting:**

- Ducting installed
- Ducting air test performed at 3 PSI

**Installation Procedures:**

- All piping runs installed with proper spacing

**Final Inspection:**

- Air relieved from secondary containment jacket
- Secondary air test boots loosened to allow free flow
- Air relieved from primary lines
- Back filled to grade with finish surface installed

**Site Completion:**

- Concrete
  - Total inches over pipes \_\_\_\_\_
- Asphalt
  - Total inches over pipes \_\_\_\_\_

**Line Leak Detection:**

- Mechanical
- Electronic



**Franklin Fueling Systems**

www.franklinfueling.com

3760 Marsh Road • Madison, WI 53718, U.S.A.

Tel: +1 608 838 8786 • Fax: +1 608 838 6433

Tel: USA & Canada 1 800 225 9787 • Tel: México 001 800 738 7610